Grant Spira Wood Pellet Boiler Commissioning details

2 · · · · · · · ·			and the second s		1111100101	iiig act	41131		
Commissioning Engineer			Phone i	Phone no.					
			Mobile	Mobile no.					
Customer			Phone i	Phone no.					
			Mobile	Mobile no.					
Boiler serial number			Flue data	Flue data plate position					
Boiler model			Air supp	Air supply size					
Burner serial number			Fused sp	Fused spur –fuse rating					
Combustion performance			Unit		Value				
Flue gas analyser make & model									
Nett flue gas temp			°C						
Combustion chamber draught at 100% power output			mbar/in.v	wg.					
CO ₂ -maximum value at 100% power output			%						
CO ₂ -minimum value at 100% power output			%						
CO -maximum value at 100% power output			ppm						
CO -minimum value at 100% power output			ppm				at an analysis		
O ₂ -maximum value at 100% power output			%						
O ₂ -minimum value at 100% power output			%						
Installation details									
Flue length			m						
Number of flue elbows 45°			45°						
Number of flue elbows 30°			30°						
Flue terminal distance above exit through roof			m						
Bulk hopper fitted			Yes/No					-	
Bulk to intermediate pellet feed auger make, length, angle & dia.									
Intermediate hopper type									
Bulk hopper type / capaci									
Pellet type / supplier									
System type: Open Vente	1,2								
Expansion vessel size (It)	large pressure (b	ar)		PRV lift press	suro (bar)				
Expansion vesser size (it)	ers (after commi			rity iiit press	sure (bar)				
Menu		Unit	Default sett			Sotting after	commissioning		
H2oTEM	P DELTA	°C	Derdait Sett	g		Jetting arter	commissioning		
H2oTEM		°C							
H2oDEL	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	°C							
POWER PELLETTIME LOAD MAX Seconds									
POWER PELLETTIME PAUSE Seconds									
POWER PELLETTIME PAUSE MIN Seconds									
CLEANTIME CLEAN BRAZ Minutes									
CLEANTIME CLEAN BOILER Minutes									
CLEANFLASH CLEANING 0 or 1									
CLEANHOURS SERVICE Hours									
SETUP FANPOV									
SETUP FANPOV		Units							
		Units							
SETUP FANPOWER LIGHTING Units Demonstration carried out to Customer explaining how to operate and maintain appliance									
Demonstration carried out to Customer explaining the importance of using ENplus standard pellets Customer in possession of all documentation and aware of service requirements and ash removal									
Customer in possession of	of all documentation a	nd aware of service	e requirements a	nd ash	removal				
Customer Signature Date Commissioning Engineer Signature Date									